

PTW-2026-0412 — General Work Permit

Site: Northfield Terminal **Asset:** C-101 **Document type:** permit **Revision:** Rev 1 **Status:** DRAFT

Synthetic document created for demonstration purposes. Fictional site, asset, and permit. Not derived from any real permit instrument. This file is a PDF so that the Mistral OCR ingestion path is exercised end to end.

1. Description of Work

Replacement of the non-drive-end dry gas seal cartridge on Centrifugal Compressor C-101, in accordance with MM-C101 Section 2, to address inspection finding F-2026-014-01 and close corrective action CA-2026-031.

2. Permit Status

Field	Value
Permit number	PTW-2026-0412
Raised by	D. Marchetti, Reliability Engineering
Date raised	2026-06-24
Area Authority signature	NOT SIGNED
Isolation certificate	NOT ISSUED
Validity window	Not allocated — pending outage window

This permit is a draft. It has not been authorised and confers no authority to begin work on C-101.

3. Required Certificates Not Yet In Place

Certificate	Required	Status
Isolation certificate (per SP-204)	Yes	Not issued
Confined space entry permit	Only if casing entry required	Not requested
Hot work permit	No welding planned	Not applicable
Gas test certificate	Yes, before work begins	Not performed

4. Competency Requirement

Dry gas seal replacement may only be performed by a technician holding current OEM seal-handling certification, per MM-C101 Section 2.2. **Competency verification for the assigned technician has not been recorded against this permit.**

5. Outstanding Before Authorisation

The following must all be completed before this permit can be authorised:

- An outage window must be allocated by the Maintenance Manager.
- The isolation certificate must be issued and every isolation verified in person by the Performing Authority.
- A gas test must be performed by an authorised gas tester.
- The technician OEM certification must be verified and recorded.
- The Area Authority must sign the permit.